

Mixing Valve Inspection Check List

Date: _____

Building: _____

Valve Location: _____

Inspected By: _____

Check List:

1. Temperature of tempered water at bathroom sink: _____
NOTE: Let water run for a minimum of five (5) minutes before measuring temperature.
2. Temperature of tempered water at bathroom shower: _____
NOTE: Let water run for a minimum of five (5) minutes before measuring temperature.
3. Temperature of water in hot water tank: _____
4. Temperature of water immediately downstream of mixing valve: _____
5. Condition of mixing valve: (damage, leaks, etc.) _____
6. Does mixing valve appear to be working properly?: _____
If valve is not working properly, describe the problem below.

Comments:

- NOTE:**
1. For an ICF/MR facility, tempered water must not exceed 110 degrees F.
 2. For a CRCF facility, tempered water must not exceed 120 degrees F.