Mixing Valve Inspection Check List

	Date:
Building:	
Valv	ve Location:
Inspected By:	
Che	ck List:
1.	Temperature of tempered water at bathroom sink:
	NOTE : Let water run for a minimum of five (5) minutes before measuring temperature.
2.	Temperature of tempered water at bathroom shower:
	NOTE : Let water run for a minimum of five (5) minutes before measuring temperature.
3.	Temperature of water in hot water tank:
4.	Temperature of water immediately downstream of mixing valve:
5.	Condition of mixing valve: (damage, leaks, etc.)
6.	Does mixing valve appear to be working properly?:
	If valve is not working properly, describe the problem below.
Com	nments:

NOTE:

- 1. For an ICF/IID facility, tempered water must not exceed 110°F.
- 2. For CRCF and CTH-II facilities, tempered water must not exceed 120°F.